BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Roads abd Drains at Jems Layout in Ward No. 06 Dasarahalli Village Limit	
2	Estimate Cost	20.00 Lakhs	
3	Administrative Approved No and Date	534/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	373/13-14, Date. 28.02.2014	
5	Job Code No. and P Code No.	006-14-000036	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applecable	
8	Tender Approved Details	Not Applecable	
9	Work Order No and Date	395/2013-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	09.07.2014	
12	Actiual Date of Completion	31.07.2014	
13	Delay if any	Nil	

	Reson for Delay	Nil	
5	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	02.07.2014	
19	MB No. and Page No.	Mb No. 8901 Page No. 190013-21	
20	BR NO. and date	247/31.07.2014	
21	Test Result	Quality Test Report submitted by Civil Tech Consultents and Engineersis verified and Enclosed	
22	Section officer	Sri K Devegowda JE	
23	Sub Division Office	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	Observation		
A	Work Quality	Satisfactory	
B	Comments	Work completed as per MB	

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

2/7/15

Y C Kale gowda
Executive Engineer (Retd)

AIRC
JAMES LAYO
19TH R CROS

AIRCEL
JAMES LAYOUT
19TH 'B' CROSS

Improvements to Roads abd Drains at Jems Layout in Ward No. 06 Dasarahalli Village Limit